

"There is nothing more powerful than an idea whose time has come"



Five Year Action Plan

Overview

- Take a closer look at actions taken to date
- Review other milestones in the years ahead
- Keeping in mind the Four Pillars for Increasing Clean Energy Usage – Technology, Funding, Policy, and People

Our Value Proposition is to Support Economic Growth

"Value Proposition" is a marketing term that refers to a promise of value to be delivered, communicated, and acknowledged. For example, McDonald's value proposition is food of a constant quality served quickly and consistently across the globe.



Year 1 – Establish a Foundation

 Technology OCCP worked on Feasibility Phase. OCCP completed summer field work in support of permitting and engineering definition. OCCP issued RFP to technology providers. OCCP commissioned an Air Source Heat Pump Study within one month of executing the Power Purchase Agreement. City issued PO #21400004 to EPS on September 16, 2020 to perform integration study.
 Funding OC advanced funds to OCCP to allow summer field work. City began developing a capital project in the CMMP to fund the City portion of the upgrade and integration costs. OCCP began financing review and application process.
 Policy / Process City and OCCP signed a Power Purchase Agreement on August 31, 2020. City agrees to pay \$16.3 million annually for 30 years (1% increase per year = \$22 million payment in year 30).
04 People I Formed a working group for interconnection/integration plan development
City of Unalaska & OCCP



Year 2 – Finetuning the Agreement

 Funding OCCP Submitted their project finances to the Regulatory Commission of Alaska in February, 2021. 	01	 Technology EPS issued a Geothermal Plant Electrical Intertie Study Interim Report on April 15, 2021 identifying critical projects needed to connect to the proposed geothermal plant. The City and OCCP entered into a Memorandum of Agreement on July 15, 2021 outlining the cost sharing on the needed distribution upgrades required. OCCP conducted summer field work involving permitting and road construction. OCCP chose Ormat Technologies as their technology provider for the geothermal plant. OCCP issued a RFP for the submarine cable for East Channel crossing and from Broad Bay to Unalaska. 	INTERNATION
 O3 PPA Amendment #2 extended commercial operation deadline to May 31, 2025 O4 DOE Department of Indian Energy commissioned a study of the socioeconomic impact of geothermal 	02	 OCCP Submitted their project finances to the Regulatory Commission of Alaska in February, 2021. OCCP formally requested a one year extension to obtain financing on February 25, 2021. City granted financing extension from June 10, 2021 to requested June 10, 2022 with PPA Amendment #1. Qawalangin Tribe applied for IRT support for the geothermal plant road construction. OCCP made first payment of \$150,000 to the City on September 1, 2021 towards needed grid improvements. OCCP learns they have qualified for Phase II of DOE funding application on September 10, 2021. 	
04 DOE Department of Indian Energy commissioned a study of the socioeconomic impact of geothermal	03		
power on Unalaska. The City, OCCP, and areas businesses have been answering structured data requests to assist with the study.	04	DOE Department of Indian Energy commissioned a study of the socioeconomic impact of geothermal power on Unalaska. The City, OCCP, and areas businesses have been answering structured data requests	

City of Unalaska & OCCP



Year 3 – Time to Build!


01 Technology Both City and OCCP will be busy with equipment procurement and construction. With funding in place, final details on Ormat geothermal plant integration are worked out. Other than the equipment procurement and construction. With funding in place, final details on Ormat geothermal plant integration are worked out. Other than the equipment procurement and construction. Other than the equipment procurement and construction. Other the equipment procurement and construction. Other the equipment procurement and construction. Other than the distribution backbone to accommodate the increased loads. Other than the distribution backbone to accommodate the increased loads. Other than the off of the obtain project funding under PPA is June 10, 2022. Vear two of City CMIMP spending Other thanting to implement new technol

Necessary easements will be established for cable landings and new service connections.
 City will research impact of intermittent interruptible power rates.

04

People

With project funding secured, City will increase marketing efforts to self-generators.
 Hopefully can emphasize positive results from DOE socioeconomic study to increase acceptance.







Years 4 & 5 – Continued Built Out

OF UNA

2023 -





So, this all sounds amazing – what is there to pencil out??




OF UNA


ales to Self Gen		Cumulative Combined Benefits (000)											First Op Y	
			5-yr		10-yr		15-yr		20-yr		25-yr		30-yr	w/ Savings
Scenario 1 60,000,000	City	\$	(680)	\$	4,845	\$	14,358	\$	25,791	\$	39,474	\$	55,785	5
	Self Gen		4,214		8,399		12,528		19,429		29,635		43,753	1
	Combined	\$	3,534	\$	13,244	\$	26,886	\$	45,220	\$	69,109	\$	99,537	1
Scenario 2 30,000,000	City	\$	(16,001)	\$	(27,610)	\$	(37,306)	\$	(46,022)	\$	(53,472)	\$	(59,330)	>30
	Self Gen	-	(8,343)		(17,233)		(26,709)		(35,386)		(43,027)		(49,359)	>30
	Combined	\$	(24,344)	\$	(44,843)	\$	(64,015)	\$	(81,408)	\$	(96,499)	\$	(108,690)	>30
Scenario 3 0	City Self Gen	\$	(52,325)	\$	(103,143)	\$	(155,250)	\$	(208,498)	\$	(262,710)	\$	(317,672)	>30
	Combined	\$	(52,325)	\$	(103,143)	Ś	(155,250)	Ś	(208,498)	Ś	(262,710)	Ś	(317,672)	>30


This Might Look Familiar to Some





Presented to City Council on July 21, 2020
















July 2021 Residential Service Rate = \$8.49 (customer charge) + \$0.2083/kWh (energy charge)





December 2020 Residential Service Rate = \$8.00 (customer charge) + \$0.19395/kWh (energy charge)



Barriers to Adding New Customers

Price

With no customer PPAs in place, it has been challenging to overcome "wait and see" attitude. Processors are very good at knowing and controlling their costs.



Project Financing is Still Unknown

Final resolution on project financing may not come until May of 2022.

Sometimes Processors Burn Fish Oil

May not be reasonable to insist on 100% participation.

Need individualized solutions

Each customer has unique barriers to connecting to geothermal:

- Many have made very large investments in heat recovery projects that use waste heat from their generators to perform other work.
- Many will need to see the geothermal resource proven before they connect
- Most feel there is too much at stake to gamble on an unknown, but will probably connect eventually at the right price.

Less Obvious Barriers

FINDING OUR WAY FORWARD

Solution

- Form a climate action task force to crowd source solutions.
- Positive results from Socioeconomic Study with DOE Department of Indian Energy may help increase acceptance.
- Grow base customer load independently of other large self-generators (i.e. USCG Dock upgrade, intermittent interruptible power rates, adding smaller self-generators).
- Possibly partner with the Tribe and IRT as we move forward.
 City of Unalaska & OCCP

Problem

- Geothermal power needs a larger customer base to be economical.
- The City does not have Power Purchase Agreements in place to sell more power.



